## Rapides Parish Schools IAQ Enhancements

Updated: 9/15/2022

| ADG # | RPSB BID # | School | Scope | Budget | Actual | 100% Check Set | | | CD | | | LA SFM | | Pre-Bid Meeting | | Bid Opening | | Contractor Awarded | | Asbestos ALTEC | | Pre-Con Meeting | | CA Completion | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | Who | Due Date | Done | Who | Due Date | Done | Sent | Done | Date | Done | Date | Done | Low | Awarded | Sent | Done | Date | Done | Start Date | % Complete | End Date |
| | | Phase 1 (21301) | | | | | | | | | | | | | | | | | | | | | | | | |
| 22051 | 100-00 | RPSB Northwood High Sch | Replace Outside Air Uni | $485,452 | $302,000 | SH/TV | 4/29 | ✓Done | SC/TV | 5/3 | ✓Done | 6/16 | ✓Done | 6/15 | ✓Done | 6/15 | ✓Done | ACA | ✓ Done | 9/6 | | 9/15 | ✓Done | 9/15 | | 3/14 |
| 22049 | 100-02 | RPSB Rapides High School | Upgrade HVAC to VRF | $2,000,000 | $2,000,000 | JP/TV | 5/9 | ✓Done | JP/TV | 5/18 | ✓Done | 6/16 | ✓Done | 6/8 | ✓Done | 6/22 | ✓Done | AIR-PLUS | ✓ Done | 6/14 | ✓Done | 9/14 | ✓Done | 9/14 | | 9/9 |
| 22041 | 100-03 | RPSB Tioga Jr. High School | Replace Boiler | $366,450 | $275,000 | MV/EE | 5/13 | ✓Done | MV/EE | 5/25 | ✓Done | 6/16 | ✓Done | 6/15 | ✓Done | 6/29 | ✓Done | ACA | ✓ Done | 9/6 | | 9/15 | ✓Done | 9/15 | | 3/14 |
| 22045 | 100-04 | RPSB Poland Jr. High School | Replace Boiler | $351,389 | $348,000 | PP/TV | 6/2 | ✓Done | PP/TV | 6/8 | ✓Done | 6/16 | ✓Done | 6/29 | ✓Done | 7/6 | ✓Done | AIR-PLUS | ✓ Done | 9/6 | | 9/14 | ✓Done | 9/14 | | 3/13 |
| 22053 | 100-05 | RPSB Tioga High School | Upgrade HVAC to VRF | $2,596,814 | $2,908,000 | AE/EE | 6/17 | ✓Done | AE/EE | 6/23 | ✓Done | 6/24 | ✓Done | 7/20 | ✓Done | 8/3 | ✓Done | ACA | ✓ Done | 9/6 | | | | | | |
| 22047 | 100-06 | RPSB Glenmora High School | Upgrade BMS Safeties | $423,598 | $344,000 | SC/TV | 7/1 | ✓Done | SC/TV | 7/13 | ✓Done | 7/14 | ✓Done | 8/10 | ✓Done | 8/17 | ✓Done | Trouth | ✓ Done | NA | ✓Done | | | | | |
| 22040 | 100-01 | RPSB Plainview High School | Add Outside Air Units | $518,372 | $229,600 | SC/TV | 7/26 | ✓Done | SC/TV | 8/3 | ✓Done | 8/4 | ✓Done | 8/31 | ✓Done | 9/14 | ✓Done | ACA | | NA | ✓Done | | | | | |
| 22042 | 100-07 | RPSB Alexandria Sr. High Sch | Replace Boiler/Chiller | $2,470,999 | | MA/EE | 7/1 | ✓Done | MA/EE | 9/23 | | | | | | | | | | | | | | | | |
| 22052 | 100-09 | RPSB Pineville Jr. High Sch | Upgrade HVAC to VRF | $2,310,682 | | SC/TV | 9/16 | | SC/TV | 9/30 | | | | | | | | | | | | | | | | |
| 22043 | 100-10 | RPSB Buckeye High School | Upgrade HVAC to VRF | $2,292,467 | | JP/EE | 8/9 | ✓Done | JP/EE | 9/9 | ✓Done | 9/12 | ✓Done | 10/12 | | 10/19 | | | | 9/12 | | | | | | |
| 22050 | 100-08 | RPSB Bolton High School | Upgrade HVAC to VRF/A | $5,301,231 | | JC/EE | 8/16 | ✓Done | JC/EE | 10/7 | | | | | | | | | | | | | | | | |
| 22038 | 100-11 | RPSB S.M. Brame Middle Sch | Upgrade HVAC to VRF | $1,907,358 | | AE/EE | 8/5 | ✓Done | AE/EE | 9/9 | ✓Done | 9/12 | ✓Done | 10/12 | | 10/19 | | | | 9/12 | | | | | | |
| 22048 | 100-12 | RPSB Pineville High School | Replace Boiler/Chiller | $1,702,547 | | JC/EE | 8/16 | ✓Done | JC/EE | 9/23 | | | | | | | | | | | | | | | | |
| 22044 | 100-13 | RPSB Peabody Magnet High | Replace Boiler | $561,576 | | SC/TV | 8/26 | ✓Done | SC/TV | 9/16 | | | | | | | | | | | | | | | | |
| 22039 | 100-14 | RPSB Oak Hill High School | Upgrade HVAC to VRF | $2,073,719 | | MA/TV | 9/16 | | MA/TV | 9/21 | | | | | | | | | | | | | | | | |
| 22146 | 100-15 | RPSB Acadian Elem | Upgrade HVAC to VRF | $1,485,321 | | MA/MN | 9/30 | | MA/MN | 10/12 | | | | | | | | | | | | | | | | |
| 22147 | 100-16 | RPSB Alma Redwine Elem | Upgrade HVAC to VRF | $630,899 | | SC/TV | 9/30 | | SC/TV | 10/12 | | | | | | | | | | | | | | | | |
| 22148 | 100-17 | RPSB Ball Elementary | Ionization | $102,002 | | JC/MN | 10/7 | | JC/MN | 10/19 | | | | | | | | | | | | | | | | |
| 22149 | 100-18 | RPSB Buckeye Elementary | Upgrade HVAC to VRF | $1,252,354 | | JP/TV | 10/7 | | JP/TV | 10/19 | | | | | | | | | | | | | | | | |
| 22150 | 100-19 | RPSB Caroline Dormon Jr High | Ionization | $191,411 | | JP/MN | 10/14 | | JP/MN | 10/26 | | | | | | | | | | | | | | | | |
| 22151 | 100-20 | RPSB Carter C. Raymond Elem | Upgrade Fan Coils | $1,514,662 | | SC/TV | 10/14 | | SC/TV | 10/26 | | | | | | | | | | | | | | | | |
| 22152 | 100-21 | RPSB Cherokee Elementary | Upgrade Fan Coils | $829,047 | | JC/MN | 10/21 | | JC/MN | 11/2 | | | | | | | | | | | | | | | | |
| 22153 | 100-22 | RPSB D. F. Huddle Elementary | Upgrade Fan Coils | $934,889 | | MA/TV | 10/21 | | MA/TV | 11/2 | | | | | | | | | | | | | | | | |
| 22154 | 100-23 | RPSB Forest Hill Jr. High | Ionization | $71,401 | | SC/MN | 10/28 | | SC/MN | 11/9 | | | | | | | | | | | | | | | | |
| 22155 | 100-24 | RPSB H.R. Lawrence Upper Ele | Upgrade HVAC to VRF | $802,161 | | JP/TV | 10/28 | | JP/TV | 11/9 | | | | | | | | | | | | | | | | |
| 22156 | 100-25 | RPSB Horseshoe Drive Elem | Upgrade DX-Splits | $1,147,078 | | JC/MN | 11/4 | | JC/MN | 11/16 | | | | | | | | | | | | | | | | |
| 22157 | 100-26 | RPSB J.B. Nachman Elem | Ionization | $108,928 | | MA/TV | 11/4 | | MA/TV | 11/16 | | | | | | | | | | | | | | | | |
| 22158 | 100-27 | RPSB J.I. Barron Elementary | Ionization | $287,116 | | JP/MN | 11/11 | | JP/MN | 11/23 | | | | | | | | | | | | | | | | |
| 22159 | 100-28 | RPSB L.S. Rugg Elementary | Upgrade Fan Coils/DOAS | $1,197,166 | | SC/TV | 11/11 | | SC/TV | 11/23 | | | | | | | | | | | | | | | | |
| 22160 | 100-29 | RPSB Lessie Moore Elem | Ionization | $123,409 | | JC/MN | 12/2 | | JC/MN | 12/14 | | | | | | | | | | | | | | | | |
| 22161 | 100-30 | RPSB M Brasher Montessori Ele | Ionization | $50,371 | | MA/TV | 12/2 | | MA/TV | 12/14 | | | | | | | | | | | | | | | | |
| 22162 | 100-31 | RPSB Martin Park Elementary | Ionization | $60,445 | | JP/MN | 12/2 | | JP/MN | 12/14 | | | | | | | | | | | | | | | | |
| 22163 | 100-32 | RPSB Mary Goff Elementary | Ionization | $180,833 | | SC/TV | 12/2 | | SC/TV | 12/14 | | | | | | | | | | | | | | | | |
| 22164 | 100-33 | RPSB Paradise Elementary | Ionization | $116,987 | | JC/MN | 1/13 | | JC/MN | 1/25 | | | | | | | | | | | | | | | | |
| 22165 | 100-34 | RPSB Peabody Montessori Elem | Upgrade HVAC to VRF | $1,236,613 | | MA/TV | 1/13 | | MA/TV | 1/25 | | | | | | | | | | | | | | | | |
| 22166 | 100-35 | RPSB Phoenix Magnet Elem | Upgrade HVAC to VRF | $2,083,731 | | JP/MN | 1/20 | | JP/MN | 2/1 | | | | | | | | | | | | | | | | |
| 22167 | 100-36 | RPSB Pineville Elementary | Ionization | $103,261 | | SC/TV | 1/20 | | SC/TV | 2/1 | | | | | | | | | | | | | | | | |
| 22168 | 100-37 | RPSB Rapides AAA | Upgrade HVAC to VRF | $2,038,900 | | JC/MN | 1/27 | | JC/MN | 2/8 | | | | | | | | | | | | | | | | |
| 22169 | 100-38 | RPSB Rosenthal Montessori Ele | Upgrade HVAC W/DOAS | $242,537 | | MA/TV | 1/27 | | MA/TV | 2/8 | | | | | | | | | | | | | | | | |
| 22170 | 100-39 | RPSB Ruby-Wise Elementary | Ionization | $100,742 | | JP/MN | 2/3 | | JP/MN | 2/15 | | | | | | | | | | | | | | | | |
| 22171 | 100-40 | RPSB Tioga Elementary | Ionization | $142,299 | | SC/TV | 2/3 | | SC/TV | 2/15 | | | | | | | | | | | | | | | | |